



City of Patterson  
Department of Engineering  
1 Plaza  
P.O. Box 667  
Patterson, CA 95363  
Phone (209) 895-8060 Fax (209) 895-8069

## Measure L

---

City Name: City of Patterson

---

Project Name: Sperry Avenue Improvements - phase 1 2017-C-005

---

Date: 10/29/2021

---

Revenue		Expenses	
City Funds		Project Budget	1,005,811
Federal Funds-STBGP	607,057	Encumbered	
State Funds		Expended - Measure L	239,728
Measure L Funds	239,728	Expended - Other	766,084
Other Funds-SB 1	159,027		
<b>Total</b>	<b>1,005,811</b>	Available	-

Revenue and Expense include all aspects of the project that use Measure L Funds. Only Construction included. All expenses shown for entire project as of 7/30/21. No further costs will be expended for this project. Project is complete.

Completion Date: August 20, 2019

---

Phase: Project Complete

---

### Overall Project Details:

---

The project consisted of an overlay/road reconstruction with dig outs as needed along Sperry Avenue between Baldwin Road and American Eagle Avenue in the City of Patterson. The road segment where construction occurred spans approximately half a mile. The road functions as a Minor Arterial road, allowing a main route through the City for residents and the transportation of goods. This is in an effort to maintaining and improving roadway safety within the City of Patterson. All Improvements are located within the City of Patterson right-of-way.

### Project Status:

---

The Sperry Avenue Improvements Project is complete. The date of final project acceptance was August 20, 2019. The warranty walk was scheduled on May 7, 2020 and is completed. Contractor has completed all necessary warranty work.

Add photos/renderings:

